EXTENSION OF TIME PROPOSAL

1	Name of work	Asphalting to roads at Chowdappa layout, Maruthi layout, Hillside Meadows and surroudding areas in ward no:03 Yelahanka Satellite Town Sub Division
2	Amount of work portion	
3	Estimated Cost	200=00 lakhs.
4	Name of Contractor	M/s KRIDL
5	Agreement no	EE/YNK.D/AG/123/2019-20, dt:02/11/2019
6	No and date under which work order issued	BBMP/EE/YNK.D/W.O/194/2019-20, DT:10/11/2019
7	Time limit rriginally fixed for completion	90 days.
8	Date of application by the contractor for granting	
9	Date of receipt of application in the Sub Division office	
10	Extension granted if any	Do to covid-19 at BWSSB
	I	drinking and water supply works
	II	
11	Work carried out by the contractor during the original period stipulated in the contract	25%
12	Work carried out during 1st extension	40%
13	Work carries out during 2nd extension	35%

14	Time now applied for	480 days
15	Date of recommanding time 2nd extension	
16	Weather the original application of the contractor is enclosed	Yes
17	Balance of remaining work	35%
18	Probable time required for completion of remaining work	
19	Cost work charged establishment charged on the work after the expairy original period	-
20	Weather notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	-
21	Remarks of the EE and the daily rate of penalty proposed	delayed due to BWSSB work, hence no penalty should be imposed.

Assistant Engineer.

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ
Assistant Executive Engineer
ಜ.ಜ.ಎಂ.ಕ. ಬೆಂಗಳೂರು-106

Executive Engineer
Yelahanka Division, Bangalore-64

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ